


## 2017 Bond Program

## cmsbondconstruction.com





## 2017 Bond Program



Bruns Avenue Elementary School (17)

November 2024



#### **Project Information**

| Bond Program         | 2017 Bond                                     |
|----------------------|---|
| Facility Name        | Bruns Avenue Elementary School (17)           |
| Address              | 501 South Bruns Avenue<br>Charlotte, NC 28208 |
| Architect            | ADW   |
| Construction Manager | Edifice                                       |
| Percent Complete     | 96%   |
| Occupy On            | August 2024                                   |

#### Schedule

| TASK                   | DUR        | % Complete             | START               | FINISH        |
|------------------------|------------|------------------------|---------------------|---------------|
| Design & Permitting    | 349        | 100,00%                | February 2022       | February 2023 |
| Bidding & Construction | 910        | 66.19%                 | September 2022      | March 2025    |
| Ff&E / Occupancy       | 20         | 100.00%                | August 2024         | August 2024   |
| Design &               | Permitting | Bidding & Construction | n ●FF&E / Occupancy |               |
| 2023                   |            | 2024                   | 3625                |               |
|                        |            |                        |                     |               |

\$48,859,580

#### Scope of Work

New 45-classroom elementary school (K-5); replaces old school built in 1969.

## **Project Status**

The Bruns Avenue Elementary School Replacement project team has completed demolition of the building and the Phase 2 site work has started. The project team remains in constant communication with the Principal to ensure demolition and grading activities do not affect school activities. The Phase 2 work will continue through spring of 2025

\$2,463,041





### **Financial Summary**

**Bruns Academy Replacement** 

FACILITY

BUDGET

TOTAL COMMITTED

TO BE COMMITTED

PAID TO DATE

MWSBE %

\$46,396,539

**Financial Summary** 



CHARLOTTE-MECKLENBURG SCHOOLS

33.93%

\$37,035,959

## 2017 Bond Program

29 total projects

 28 will be complete at the start of second semester (January 26th) with the opening of a new building at South Mecklenburg HS

 Sole outstanding work provides new parking and circulation to Bruns Avenue Elementary (school occupied August 2024)

 Information archived on <u>www.cmsbondconstruction.com</u>





#### **2023 Bond Program**

Albemarle Road MS

Allenbrook ES

**Berryhill School** 

**Beverly Woods ES** 

Billingsville/Chantilly Montessori

Cochrane Collegiate Academy

**Cornelius ES** 

Cotswold ES

**Coulwood STEM Academy** 

Dilworth MS

**East Mecklenburg HS** 

First Ward Creative Arts

**Garinger HS** 

**Harding University HS** 

**Huntersville ES** 

J.T. Williams Montessori Secondary

Montessori Secondary at Marie G. Davis

**Matthews ES** 

**New ES at Park Road** 

New Second Ward Medical & Technology HS

New MS #1

New MS #2

New MS #3

North Mecklenburg HS
Northwest School of the Arts
Sedgefield Montessori
South Mecklenburg HS
South Charlotte MS
Steele Creek ES
University Park Creative Arts
Villa Heights ES
E.E. Waddell HS
West Regional Athletic Complex
Wilson STEM Academy



30 PROJECTS

\$2,500,000,000


ESCALATED
BOND
REFERENDUM
TOTAL



## Project Execution Process

## **Project Order Considerations**

- Cash Flow
- Capacity
- Condition
- Logistics
- Stewardship







# Projected Completion Timelines for Projects Approved in the 2023 and 2024 Annual Capital Ordinances:

**August 2025 Sedgefield Montessori** 

## August 2026


First Ward Creative Arts MS
Marie G. Davis Montessori Secondary\*
New Middle School #1
Northwest School of the Arts HS
New ES at Park Road


August 2027
Billingsville Montessori
Cotswold ES
Dilworth MS
South Mecklenburg HS

August 2028
Berryhill School
Beverly Woods ES
Huntersville ES
New Second Ward Medical & Technology HS
New Middle School #2
North Mecklenburg HS

## 2023 Bond Program

## cmsbondconstruction.com







## **Project Reports**



## New Middle School 1 South (23)

November 2024



### **Project Information**

| Bond Program         | 2023 Bond                                    |
|----------------------|--|
| Facility Name        | New Middle School 1 South (23)               |
| Address              | 5400 Campe Verde Lane<br>Charlotte, NC 28277 |
| Architect            | Hord Coplan Macht, Inc.                      |
| Construction Manager | Messer Construction Company                  |
| Percent Complete     | 1%   |
| Occupy On            | August 2026                                  |

#### Schedule

| TASK               |              | DUR | % Complete             | START          | FINISH         |
|--------------------|--------------|-----|------------------------|----------------|----------------|
| Design & Permittir | ng           | 383 | 95.39%                 | September 2023 | September 2024 |
| Bidding & Constru  | ıction       | 708 | 2.65%                  | August 2024    | July 2026      |
|                    |              | 25  | 0.00%                  | August 2026    | August 2026    |
| Ff&E / Occupancy   |              | 25  | 0.0076                 | riagost Loco   |                |
|                    | ● Design & P |     | Bidding & Construction |                |                |
|                    |              |     |                        |                |                |

#### Scope of Work

Baseline 54-classroom Middle School facility to relieve Community House MS, Jay M. Robinson MS and Rea Farms STEAM K-8.

#### **Project Status**

The New South Middle School 1 project started this month with Board approval and issuance of notice to proceed. The site is being prepared with perimeter gates and fencing. Utilities including gas and power is being turned off and removed from the site. The project consists of a new 54-classroom middle school. The new school is scheduled for completion in August 2026.







### **Financial Summary**

|                            |               |                 | I was a second at the second a | and the second second |         |
|----------------------------|---------------|-----------------|--|-----------------------|---------|
| FACILITY                   | BUDGET        | TOTAL COMMITTED | TO BE COMMITTED  | PAID TO DATE          | MWSBE % |
| New Middle School #1 South | \$101,089,262 | \$69,050,079    | \$32,039,183   | \$2,693,914           | 16.95%  |

**Financial Summary** 



## **Project Reports**



## North Mecklenburg High School Replacement (23)

November 2024



#### **Project Information**

| Bond Program         | 2023 Bond                                      |
|----------------------|--|
| Facility Name        | North Mecklenburg High School Replacement (23) |
| Address              | Old Statesville Road<br>Huntersville, NC 28078 |
| Architect            | ADW Architects                                 |
| Construction Manager | New Atlantic Contracting, Inc.                 |
| Percent Complete     | 0%   |
| Occupy On            | August 2028                                    |

#### Schedule

|         | TASK           | DUR     | % Complete             | START                | FINISH       |
|---------|----------------|---------|------------------------|----------------------|--------------|
| Design  | & Permitting   | 708     | 45.16%                 | October 2023         | October 2025 |
| Biddin  | g & Constructi | on 1324 | 0.00%                  | October 2025         | May 2029     |
| Ff8:F / | Occupancy      | 172     | 0.00%                  | March 2028           | August 2028  |
| HOL.    | Occupancy      |         |                        |                      | V = 11 Y *** |
|         | •D             |         | Bidding & Construction |                      |              |
| н       |                |         | Bidding & Construction | n ● FF&E / Occupancy |              |

#### Scope of Work

Onsite replacement of balance of campus and comprehensive athletics package.

#### **Project Status**

The North Mecklenburg High School Replacement project has completed the design development phase; the architect is currently reviewing and incorporating comments into the project's design. The project update meeting was conducted at the school; interested parents, students and staff attended. As the design progresses, the construction manager continues to update logistics plans required to safely execute and coordinate the complex construction project. The project provides a full replacement of the comprehensive high school.







## **Financial Summary**

| FACILITY                                     | BUDGET        | TOTAL COMMITTED | TO BE COMMITTED | PAID TO DATE | MWSBE % |
|--|---------------|-----------------|-----------------|--------------|---------|
| North Mecklenburg High<br>School Replacement | \$228,464,171 | \$17,962,628    | \$210,501,543   | \$4,001,557  | 8.07%   |

**Financial Summary** 



## **Project Reports**



## New Second Ward High School (23)

November 2024



### **Project Information**

| Bond Program         | 2023 Bond  |
|----------------------|--|
| Facility Name        | New Second Ward High School (23)                                   |
| Address              | TBD  |
| Architect            | LS3P Associates  |
| Construction Manager | Rodgers Builders, Inc. in Association with Walter B. Davis Company |
| Percent Complete     | 0%   |
| Occupy On            | August 2028  |

#### Schedule

| TASK             |         | DUR         | % Complete             | START              | FINISH         |
|------------------|---------|-------------|------------------------|--------------------|----------------|
| Design & Permit  | ting    | 687         | 46.38%                 | November 2023      | September 2025 |
| Bidding & Const  | ruction | 951         | 0.00%                  | September 2025     | April 2028     |
| Effic / Occupanc | v       | 122         | 0.00%                  | April 2028         | August 2028    |
| Ff&E / Occupano  | ,       | 18.00       |                        |                    |                |
| rixe / Occupano  |         | I DETECTION | Bidding & Construction | FF&E / Occupancy   |                |
| rioce / Occupano |         | I DETECTION | Bidding & Construction | ● FF&E / Occupancy |                |

#### Scope of Work

Full magnet high school on old Metro site; relocate program from Hawthorne site.

#### **Project Status**

The New Second Ward High School project schematic design is being reviewed by CMS. The new medical high school project consists of classrooms with a focus in health curriculum. The demolition of the old Metro School located on the site is underway. Once the site is cleared (spring 2025), additional geotechnical testing for design will occur in preparation for construction of the new school building that is scheduled to start in early 2026.







## **Financial Summary**

| FACILITY                    | BUDGET        | TOTAL COMMITTED | TO BE COMMITTED | PAID TO DATE | MWSBE % |
|-----------------------------|---------------|-----------------|-----------------|--------------|---------|
| New Second Ward High School | \$176,810,460 | \$16,000,293    | \$160,810,167   | \$1,923,027  | 12.48%  |


Financial Summary



# BOILDING FOR EXCELLENGE

## **Projects in Process**

## **Northwest School of the Arts**



Here is a example of Bruns Avenue Elementary construction in progress.

Bruns Avenue
Elementary

cmsbondconstruction.com

CHARLOTTE-MECKLENBURG SCHOOLS



## **Building for Excellence, Together**

- For all updates, dashboards, live cameras, and reports: <u>www.cmsbondconstruction.com</u>
- For a schedule of specific project meetings and engagement sessions: <a href="https://cmsbondconstruction.com/#Calendar">https://cmsbondconstruction.com/#Calendar</a>



# 2025-26 Budget Process





Presents Budget Recommendation to Board of Education with confidence that all requests are in alignment with the Board's SOFG Goals

## **Divisional Chiefs**

Submits budget requests in alignment to resources needed in order to accomplish the Annual Plans

## CMS Board of Education

Sets the "What - Vision & Values of our Community"
Student Outcome
Focused Goals
(SOFG)

# Budget Cycle & Strategic Plan Alignment

## Department Heads & Support Staff

Executes the work identified within the Divisional Annual Plans

## Superintendent


Determines "How" to accomplish the Goals through the Strategic Plan

## **Divisional Chiefs**

Develops and supports
Divisional Annual Plans which
are aligned to the Strategic
Plan



## 2025-26 Anticipated Identified Needs



## 5-Year Financial Forecast

| Charlotte Mecklenburg Schools Five-Year Financial Forecast FY 2025 - 2029 |   |   |                      |                            |   |                      |                            |                            |
|---|---|---|----------------------|----------------------------|---|----------------------|----------------------------|----------------------------|
| Operational / Strategic<br>Plan Requests                                  | Request   | Estimated<br>Budgetary Impact           | Strategy             | 24-25                      | 25-26                                   | Fiscal Year<br>26-27 | 27-28                      | 28-29                      |
| Strategic Plan  | Increase Teacher Supplements  Data Storage and Platforms  Device Replacement Cycle* | 43,456,020<br>500,000<br>18,500,000     | PE.1<br>OE.2<br>OE.2 | \$7,400,000<br>\$4,000,000 | \$8,066,000<br>\$500,000<br>\$4,000,000 |                      | \$9,319,456<br>\$4,000,000 | \$9,878,624<br>\$2,500,000 |
| Operational   | State Driven Salary + Benefit Increases  Opening of New Schools                     |   | OE.2<br>OE.2         | \$6,800,000                |   |                      | \$11,813,758<br>TBD        | 84 86 1879                 |
|   | *Note that this forecast is assuming the  | 100000000000000000000000000000000000000 | ONE MICHORA          |                            |   |                      |                            | 25/20.50                   |




# Aligning Budget Requests to the Strategic Plan



## Strategic Plan Alignment



Charlotte-Mecklenburg Schools
Strategic Plan
2024–2029






## Strategic Plan Alignment

Step 1 - Identify Needs


Step 2 - Trade Offs

Step 3 - Risks






## 2025-26 Anticipated Identified Needs



## **FY25 Operating Budget**





## Budget Timeline



## 2025-26 Budget Timeline

November -December 2024

Budget Development
Planning with Cabinet

Annual Plan Reviews with Divisions

January -February 2025

Divisional Budget Discussions with Superintendent and Chief Finance Officer

Joint Meeting BOCC & CMS BOE

CMS Advisory Committee Budget Engagement Sessions

CMS BOE Budget Work Session

Employee Engagement Session

March 2025

Community Engagement Sessions

Budget Updates at CMS Leadership Meeting

Budget Report presented to CMS BOE

CMS Advisory Committee
Budget Engagement Sessions

Presentation of the 2025-26 Budget Recommendation to the CMS BOE April 2025

Community Engagement Sessions

Public Hearing on Superintendent's Budget Recommendation

CMS BOE vote on 2025-26 Budget Recommendation May 2025 & Beyond

CMS BOE presents Budget Recommendation to Mecklenburg BOCC

Mecklenburg BOCC Recommended Budget Presentation, Public Hearing, & Budget Adoption

State of North Carolina Adopts 2025-26 Budget

Presentation of Amended 2025-26 Budget Recommendation to CMS BOE, Public Hearing, & Recommendation



## In Partnership: Closing Remarks









# Appendix



## 2024-25 Area of Focus: Organized for Success

| Directly Goal Aligned Projects                     | Indirectly Goal Aligned Projects                            |  |  |  |
|--|---|--|--|--|
| P01: Provide Comprehensive Curriculum & PD         | P06: SIP Planning & Alignment                               |  |  |  |
| P02: High Dosage Tutoring                          | P09: Pre-K Opportunities                                    |  |  |  |
| P03: Core Action Walkthroughs                      | P17: Housing  |  |  |  |
| P05: High Needs Vacancy Monitoring                 | P21: Succession Planning                                    |  |  |  |
| P07: Learner Profiles and Future Pathways          | P23: District Planning                                      |  |  |  |
| P08: Career Exploration via Community Partnerships | P25: Districtwide Performance Management Evaluation Systems |  |  |  |
| P10: MTSS for Accelerated Learning                 | P26: Work Order Process                                     |  |  |  |
| P11: Family & Community Partnership Communication  | P27: Business Modernization System                          |  |  |  |
| P12: Providing Variety of Opportunities            | P28: Device Life Cycle Protocol                             |  |  |  |
| P13: Community Partnerships & Student Wellness     | P29: Preparation for Transition to Infinite Campus          |  |  |  |
| P14: Attendance                                    | P30: Service Now  |  |  |  |
| P15: SEL & Student Discipline                      | P31: Data Reporting Platform Modernization                  |  |  |  |
| P16: Recruitment & Retention                       | P32: Data Driven Continuous Improvement                     |  |  |  |
| P18: Onboarding New Employees                      | P33: Al   |  |  |  |
| P19: Compensation & Incentive Plans                | P34: Local and State Coalitions                             |  |  |  |
| P20: Professional Development                      | P36: Internal Communication Structures                      |  |  |  |
| P22: Staff Wellness                                |   |  |  |  |
| P24: District Wide Coaching Model                  |   |  |  |  |
| P35: Family Academy                                |   |  |  |  |
| P37: Summer Programming                            |   |  |  |  |



# 2017 & 2023 Bond APPENDIX

#### **2023 Bond Program**

## **D1** Elaine Powell

Cornelius ES
Huntersville ES
New MS #2
North Mecklenburg HS

## **D2 Vilma Leake**

Allenbrook ES
Berryhill School
Coulwood STEM Academy
E.E. Waddell HS
Harding University HS
Northwest School of the Arts
Steele Creek ES
University Park Creative Arts
West Regional Athletic Complex
Wilson STEM Academy

## **D3 George Dunlap**

Cochrane Collegiate Academy
Garinger HS
J.T. Williams Montessori Secondary/
Montessori Secondary at Marie G. Davis
Villa Heights ES

#### **D4 Mark Jerrell**

Albemarle Road MS
Billingsville/Chantilly Montessori
Dilworth MS
East Mecklenburg HS
First Ward Creative Arts
New Second Ward Medical & Technology HS

## **D5 Laura Meier**

Beverly Woods ES
Cotswold ES
Sedgefield Montessori
New ES at Park Road
South Mecklenburg HS

## **D6 Susan Rodriquez-McDowell**

Matthews ES
New MS #1
New MS #3
South Charlotte MS



# 30 PROJECTS

\$2,500,000,000
ESCALATED
BOND
REFERENDUM
TOTAL

#### **2023 Bond Program**

## **D1** Melissa Easley

Cornelius ES
Huntersville ES
New MS #2
North Mecklenburg HS

## **D2** Thelma Byers-Bailey

Allenbrook ES
Berryhill School
Coulwood STEM Academy
Dilworth MS
First Ward Creative Arts
Harding University HS
J.T. Williams Montessori Secondary/
Montessori Secondary at Marie G. Davis
New Second Ward Medical & Technology HS
Northwest School of the Arts
Steele Creek ES
University Park Creative Arts
West Regional Athletic Complex
Wilson STEM Academy

## D3 Gregory "Dee" Rankin

Cochrane Collegiate Academy
Garinger HS

## **D4 Stephanie Sneed**

Albemarle Road MS
Billingsville/Chantilly Montessori
East Mecklenburg HS
Villa Heights ES

## **D5 Lisa Cline**

Beverly Woods ES
Cotswold ES
Matthews ES
New ES at Park Road
Sedgefield Montessori

### **D6 Summer Nunn**

E.E. Waddell HS
New MS #1
New MS #3
South Charlotte MS
South Mecklenburg HS



# 30 PROJECTS

\$2,500,000,000
ESCALATED
BOND
REFERENDUM
TOTAL

## ES/PK-6

Allenbrook ES **Beverly Woods ES** Billingsville/Chantilly Montessori Cornelius ES Cotswold ES

**First Ward Creative Arts** 

**Matthews ES** 

**Huntersville ES** 

**New ES at Park Road** Sedgefield Montessori

Steele Creek ES

**University Park Creative Arts** Villa Heights ES

## MS/K-8

Albemarle Road MS **Berryhill School** Cochrane Collegiate Academy **Coulwood STEM Academy** 

Dilworth MS

New MS #1

New MS #2

New MS #3

South Charlotte MS

Wilson STEM Academy

## HS

**East Mecklenburg HS** Garinger HS **Harding University HS** J.T. Williams Montessori Secondary/ Montessori Secondary at Marie G. Davis New Second Ward Medical & Technology HS North Mecklenburg HS Northwest School of the Arts South Mecklenburg HS E.E. Waddell HS

## Special/Other

West Regional Athletic Complex



30 **PROJECTS** 

\$2,500,000,000

**ESCALATED** BOND REFERENDUM TOTAL

## Types of bond projects in the 2023 Bond:



## Replacement

•Existing school facility or portions of a campus are replaced by new construction

## Onsite Replacement

 Current school facility will be replaced on the same school site; school will continue to operate in existing facility until new school is complete

## Renovation

 Areas of a school facility that will be updated to enhance the educational environment and/or support programmatic changes

## New Relief School

•A newly constructed school facility explicitly for relief of existing overcapacity situations

## Design

•The first phase of the process to develop a school; design must be completed and permits secured prior to starting construction





| South Mecklenburg HS                                | Final phases of work, to include onsite replacement of balance of campus to +/- 100 classroom baseline, comprehensive athletics package   | \$127,909,253 |
|---|---|---------------|
| Northwest School of the Arts/ First Ward            | Final phase of work, to include new specialty classroom space and 9-12 conversion/expansion; renovate First Ward as full magnet 6-8.  | \$93,654,147  |
| New MS #1   | Baseline 54 classroom facility to relieve Community House MS, Jay M. Robinson MS, and Rea Farms STEAM K-8   | \$101,089,262 |
| Beverly Woods ES                                    | Onsite replacement with 45 classroom baseline school  | \$71,237,700  |
| Wilson STEM Academy                                 | Onsite replacement with 54 classroom baseline facility  | \$92,471,565  |
| Huntersville ES                                     | Onsite replacement with 45 classroom baseline facility  | \$66,235,904  |
| Park Road Montessori/ Dilworth ES/<br>Sedgefield ES | Relocate Montessori PK-6 program to converted Sedgefield ES; replace PRM with 45 classroom school for Dilworth paired schools; repurpose Dilworth for a TBD magnet MS use   | \$89,491,970  |
| Cotswold ES/ Chantilly Montessori/ Billingsville ES | Onsite replacement of Cotswold ES with a 45 classroom facility, collapsing paired school into Billingsville for project duration; repurpose Billingsville for relocated Montessori PK-6 program; demolish Chantilly | \$80,555,856  |
| New Second Ward Medical & Technology HS             | Full magnet high school on old Metro site; relocate program from Hawthorne site   | \$176,810,460 |
| Coulwood STEM Academy                               | Onsite replacement with 54 classroom baseline facility; STEM program to remain  | \$92,706,982  |
|   |   |               |



## 2023 Bond Referendum



| North Mecklenburg HS  | Final phase, to include onsite replacement of balance of campus, comprehesive athletics package   | \$228,464,171 |
|-----------------------|---|---------------|
| Matthews ES           | Replacement with 45 classroom baseline facility   | \$79,874,929  |
| Albemarle Road MS     | Onsite replacement with 54 classroom baseline facility  | \$97,732,036  |
| University Park Arts  | Onsite replacement with 39 classroom baseline facility with arts-specific spaces to support program   | \$73,119,088  |
| New MS #2             | Baseline 54 classroom facility at Stumptown Road to relieve Bailey Road MS, Davidson K-8, and J.M. Alexander MS                                   | \$92,371,482  |
| Allenbrook ES         | Offsite replacement at Freedom Driving Range with a 45 classroom baseline school; demolish existing facility                                      | \$74,244,220  |
| Garinger HS           | Next phase of work, to include new kitchen/cafeteria, specialty classrooms, gym, and athletics; renovate and repurpose existing kitchen/cafeteria | \$54,905,692  |
| Harding University HS | Final phases of work, to include comprehensive athletics package and balance of campus replacement  | \$202,879,499 |
| East Mecklenburg HS   | Final phases of work, to inlcude replacement of balance of campus buildings; comprehensive athletics package                                      | \$201,339,353 |
| Steele Creek ES       | Onsite replacement with 45 classroom baseline facility  | \$80,830,528  |

## 2023 Bond Referendum

| BOND BOILDING FOR EXCELLENGEM |  |
|-------------------------------|--|
|                               |  |

| Cornelius ES   | ius ES  Onsite replacement with 45 classroom baseline facility   |              |  |  |
|--|--|--------------|--|--|
| Berryhill School   | Offsite replacement with 54 classroom baseline facility; demolish building   |              |  |  |
| Montessori Secondary @ Marie G.<br>Davis   | Convert to 7-12 Montessori to replace use at J.T. Williams and expand program; complete renovations at J.T. Williams for use by alternative education programs | \$9,174,783  |  |  |
| New MS #3  | 54 classroom baseline facility on HWY 160 to relieve Southwest and Kennedy middle schools  | \$98,436,153 |  |  |
| Cochrane Collegiate Academy/iMeck  | DESIGN ONLY - Onsite replacement with 54 classroom baseline facility; relocate 9-12 iMeck program to Garinger HS   | \$7,506,657  |  |  |
| E.E. Waddell HS  | DESIGN ONLY- Building addition to support program(s)   | \$1,563,349  |  |  |
| Villa Heights ES   | DESIGN ONLY - 45 classroom baseline school to be constructed on the Hawthorne site; demolish existing Villa Heights  | \$6,247,870  |  |  |
| South Charlotte MS   | DESIGN ONLY - Onsite replacement with 54 classroom baseline facility   | \$7,741,099  |  |  |
| J.T. Williams  | DESIGN ONLY - Final phase of work to support Alternative Education use   | \$1,647,753  |  |  |
| Vest Regional Athletic Complex  gymnasium; natatorium; stadium; fields; ancillary spaces |  | \$8,999,791  |  |  |

## **Building for Excellence**

- Bringing modern, safe schools to students across Mecklenburg County
- Expanding programmatic offerings and supporting our curriculum
- Investing responsibly by addressing capacity needs through the replacement of aging facilities
- Demonstrating that our community values our teachers and students



2023 Bond Referendum

## 2023 Bond Program

- Subset of the Capital Needs Assessment (CNA)/"Ten Year Plan"/Long Range Facilities Master Plan containing 125 total projects needed to remain current on facility condition and capacity issues
- Developed through community engagement and prioritized through use of a rubric:

| 500                        | 400                       | 400       | 300       | 300                      | 100        | -500      |
|----------------------------|---------------------------|-----------|-----------|--------------------------|------------|-----------|
| Educational<br>Environment | Current CR<br>Utilization | Condition | Lifecycle | Mandates/<br>Initiatives | Continuity | Logistics |

